

City of Franklin

109 3rd Ave S Franklin, TN 37064 (615)791-3217

Legislation Details (With Text)

File #: 16-1095 Version: 1 Name:

Type: Report Status: Agenda Ready

File created: 12/8/2016 In control: Capital Investment Committee

On agenda: 12/15/2016 Final action:

Title: Water and Sewer Projects Status Report

Sponsors: Engineering

Indexes:

Code sections: Attachments:

Date Ver. Action By Action Result

December 15, 2016

TO: Board of Mayor and Aldermen

FROM: Eric Stuckey, City Administrator

Paul Holzen, City Engineer

Mark Hilty, Director of Water Management

SUBJECT:

Water and Sewer Projects Status Report

Purpose

The purpose of this memo is to provide information to the Franklin Board of Mayor and Aldermen (BOMA) concerning the status of some of the City's water and sewer projects.

Project Status

A. Spencer Creek Basin - South Prong Interceptor Upgrade

Key Dates: Design Start - April 23, 2013; Design Completion - January 2017*;

Easement Acquisition - TBD; Construction - Not Funded

*Denotes Estimated Date

Cost: Design - \$337,000.00; Easement - Not Funded; Construction - Not Funded **Funding Source:** Design - Sewer Fund; Easements - TBD; Construction - TBD

Status Update: Based on some major alignment changes, the design plans are now 90% complete. The project will not be constructed until funding is available from the Water Management Department budget.

B. Spencer Creek at Franklin Road Sewer

File #: 16-1095, Version: 1

Key Dates: Design Start - March 11, 2014; Design Completion - June 2015; Easement Acquisition Start - September 2015; Easement Acquisition Completion - February 2017*; Bid Date: May 2017*;

Construction Start - July 2017*; Construction Completion - March 2018*

*Denotes Estimated Date

Cost: Design - \$40,000.00; Easement - TBD; Construction - TBD

Funding Source: Design - Sewer Fund

Status Update: The plans are 100% complete. Easement acquisition continues.

C. Curd Branch and Watson Branch Interceptor Sewer

Key Dates: Design Start - February 25, 2014; Design Completion - September 2015; Easement Acquisition Start - February 2015; Easement Acquisition Completion - June 2016; Bid Date: September 2016; Construction Start - February 2017*; Construction Completion - October 2017*

*Denotes Estimated Date

Cost: Design - \$115,000.00; Easement - TBD; Construction - \$1,481,995.00

Funding Source: Easement, Design and Construction - Sewer Fund

Status Update: The preconstruction meeting was held on December 6, 2016. Cleary Construction, the approved low bidder, plans to begin work in February 2017.

D. Fieldstone Farms Pump Station No. 1 Rehabilitation

Key Dates: Design Start - January 14, 2014; Design Completion - November 2014; Bid Date: December

11, 2014; Construction Start - July 2015; Construction Completion - October 2016

Cost: Design - \$226,848.00; CEI - \$196,000.00; Construction - \$1,701,522.00

Funding Source: Design - Sewer Fund; Construction - Sewer Operating Fund

Status Update: The final punchlist has been completed. The Water Management Department has requested that the contractor install a HMI controller before they pull off the project. Once this is completed, the final change order for this project will be brought to the CIC committee for approval.

E. Goose Creek Sanitary Sewer Extension Project from West of 165 to the East Side of 165

Key Dates: Design Start - September 9, 2014; Design Completion - April 2015; Easement Acquisition Start - July 2015; Easement Acquisition Completion - June 2016; Bid Date: September 2016; Construction Start - January 2017*; Construction Completion - August 2017*
*Denotes Estimated Date

Cost: Design - \$132,535.00; Easements - \$221,600.00; Construction - \$1,717,620.40

Funding Source: Design, Easements, Construction - Sewer Fund & HPT TA Properties Trust

Status Update: The bid award has been approved for Dynamic Construction. A preconstruction meeting was held on December 1, 2016. The contractor plans to begin the project in January 2017.

F. Bobby Drive Water Line Improvement Project

Key Dates: Design Start - May 12, 2015; Design Completion - April 2016; Easement Acquisition Start - June 2016; Easement Acquisition Completion - March 2017*; Construction - To be completed in-house by Water Management Department staff

*Denotes Estimated Date

Cost: Design - \$80,313.00; Easements - TBD; Construction - TBD (Materials Only)

Funding Source: Design and Easements - Water Operating Fund

Status Update: Design plans are 100% complete. Easement discussions with the affected property owners continues.

G. Old Carters Creek Water Line Improvements

Key Dates: Design Start - May 12, 2015; Design Completion - February 2017; Easement Acquisition Start - September 2016*; Easement Acquisition Completion - March 2017*; Construction - to be completed in-house by Water Management Department staff

*Denotes Estimated Date

Cost: Design - \$101,278.00; Easements - TBD; Construction - TBD (Materials Only)

Funding Source: Design and Easements - Water Operating Fund

Status Update: This project will be constructed in two phases with the entire job being designed now. A meeting with the engineering consultant will be held before the end of the year to further discuss design of the second phase.

H. Ladd Park Interceptor Sewer Improvements

Key Dates: Design Start - December 8, 2015; Design Completion - September 2016; Easement Acquisition Start - August 2016*; Easement Acquisition Completion - November 2016*; Bid Date: December 13, 2016*; Construction Start - March 2017*; Construction Completion - December 2017* *Denotes Estimated Date

Cost: Design - \$176,600.00; Easements - TBD; Construction - TBD **Funding Source:** Design, Easements, Construction - Sewer Fund

Status Update: The project design is 100% completed. Bids will be opened on December 13, 2016.

Construction will likely begin in the spring of 2017.