



June 20, 2017

Re: Sanitary Sewer from West I-65 to East I-65
Project No. 2015-0070

Gentlemen:

Dynamic Construction, LLC (DCL) requests a time extension of 60 calendar days to the referenced project because of the following.

1. DCL experienced delays in fabricating the 42-inch bore head waiting for the City of Franklin to approve the change order request.
2. DCL experienced delays because of extra depth excavation from Manhole A-10 to Manhole A-11. Plan depth of Manhole A-11 is 6.1 feet. Actual depth of Manhole A-11 is 14.5 feet. This has caused a considerable amount of additional excavation and shoring.
3. DCL experienced delays because of an unmarked water line. Although the water line was shown on the plan it was never marked. All other utilities were marked. We hit the unmarked line and the proximity of the water line to our proposed lines resulted in additional time for repair and avoidance of the existing line going forward.
4. DCL spent additional time performing the work involved with Work Change Directive No. 1.

We understand there might be a change order to rework water line in Long Lane. Should our price be accepted, this work will be performed in the 60-day time extension.

Thank you for your consideration of this request.

Sincerely,
Dynamic Construction, LLC

Roger A. King