## **CONSTRUCTION CHANGE AUTHORIZATION (WORK ORDER)**

TO:	Ms. Patricia McNeese, P.E. Project Manager City of Franklin WMD 124 Lumber Drive Franklin, TN 37064 (615) 550-6674	FROM:	FROM: C&T Engir Inspection 203 Third Franklin, 7 (615) 567						
DATE:	May 29, 2018								
PROJECT:	City of Franklin, Tennessee Goose Creek Inn Sewer Extensi	on							
WORK ORDER NUMBER:	004 <b>CDM SMITH PROJ. NO.:</b> 2017-027								
SUBJECT:	Goose Creek Inn Time Extension Request #2	<b>CITY PROJECT NO.:</b> 2017-0198							
REFERENCE:	RFP-004 Civil Time Extension Request (attached)								
DESCRIPTION:									
At the May 17 <sup>th</sup> , 2 Manager with Civ project due to inc	018 Goose Creek Inn Sewer Exte il Constructors; submitted RFP # lement weather.	nsion Progress Me 4 requesting a form	eting, Dalt mal time ex	on Clark Project xtension to the					
calendar days. C8 and supporting do	me extension is between April 21 Let Engineering and Inspection re ocumentation to captured project in Water Reclamation Facility.	viewed the reques	t and com	pared the request					
extension request	B Tom lamb with C&T Engineerin for weather delays and recomment Sewer Extension contract.	g and Inspection co	oncurred v al 7-calend	vith the time ar days be added to					
ATTACHMENTS: 1	May17th, 2018 Civil Constructors	s(attached)							
C&T Engineering and Inspection:  By:  By:									
Date: May 29, 2	2018	Date: May 29,	2018						
By Patricia McNees	se, Representing the City of Frank	. (	11/18						

Received 5/17/18 RFP#4

> P.O. Box 685 Franklin, Tennessee 37065



Telephone (615) 236-9000 Fax (615) 236-9001

May 17, 2018

Patricia McNeese, P.E., Utilities Project Manager City of Franklin, Water Management Department 124 Lumber Drive Franklin, TN 37064

Re:

COF Contract No. 2017-0198 Goose Creek Inn Sewer Extension Time Extension Request

Dear Patricia:

We are sending this letter to request a time extension on the Goose Creek Inn Sewer Extension project, City of Franklin ("COF") Contract No. 2017-0198. After reviewing our schedule and the other contributing factors that have caused delays, Civil Constructors, LLC ("Civil") requests an additional seven calendar days be added to the contract duration.

Another consideration for time extension is the weather impact on this project since our work in crossing Five Mile Creek is directly dependent upon dry weather. Any rainfall event over 0.5-1.0" has the possibility of delaying work for up to three days. Since our last submitted time extension request, we have had an additional seven days we were unable to work because of the creek being too high. Please see the following page for the climatology data for Franklin, TN. The days Civil were unable to work due to rainfall or the creek being up too much are highlighted in yellow. Based on this information, we believe an additional seven days should be added to the contract completion date.

Please review this time extension request and consider granting Civil an additional seven days to complete the Goose Creek Inn Sewer Extension project, COF Contract No. 2017-0198.

Thanks,

Dalton Clark Project Manager

only part of this request of being considered

Pate Rainfall (") Date Rainfal									
	Rainfall (")	Date	Rainfall (")	Date	Rainfall (")				
3/1/2018	1.09	4/1/2018	0.00	5/1/2018	0.00				
3/2/2018	0.19	4/2/2018	0.02	5/2/2018	0.00				
3/3/2018	0.00	4/3/2018	0.00	5/3/2018	0.00				
3/4/2018	0.00	4/4/2018	1.05	5/4/2018	0.03				
3/5/2018	0.00	4/5/2018	0.00	5/5/2018	1.13				
3/6/2018	0.44	4/6/2018	0.00	5/6/2018	0.23				
3/7/2018	0.00	4/7/2018	0.14	5/7/2018	0.00				
3/8/2018	0.00	4/8/2018	0.00	5/8/2018	0.00				
3/9/2018	0.00	4/9/2018	0.00	5/9/2018	0.00				
3/10/2018	0.00	4/10/2018	0.00	5/10/2018	0.02				
3/11/2018	0.00	4/11/2018	0.00	5/11/2018	0.01				
3/12/2018	0.73	4/12/2018	0.00	5/12/2018	0.00				
3/13/2018	0.06	4/13/2018	0.00	5/13/2018	0.00				
3/14/2018	0.00	4/14/2018	0.00	5/14/2018	0.00				
3/15/2018	0.00	4/15/2018	1.71	5/15/2018	0.00				
3/16/2018	0.00	4/16/2018	0.22	5/16/2018	0.08				
3/17/2018	0.02	4/17/2018	0.00	5/17/2018	0.00				
3/18/2018	0.01	4/18/2018	0.00	5/18/2018	0.00				
3/19/2018	0.04	4/19/2018	0.04	5/19/2018	0.00				
3/20/2018	0.01	4/20/2018	- 0.00	5/20/2018	0.00				
3/21/2018	0.10	4/21/2018	0.00	5/21/2018	0.00				
3/22/2018	0.00	4/22/2018	0.00	5/22/2018	0.00				
3/23/2018	0.00	4/23/2018	2.66	5/23/2018					
3/24/2018	0.91	4/24/2018	0.04	5/24/2018	0.00				
3/25/2018	0.00	4/25/2018	0.11	5/25/2018	0.00				
3/26/2018	0.00	4/26/2018	0.02	5/26/2018	0.00				
3/27/2018	0.00	4/27/2018	0.18	5/27/2018	0.00				
3/28/2018	0.00	4/28/2018	0.00	5/28/2018	0.00				
3/29/2018	1.87	4/29/2018	0.00	5/29/2018					
3/30/2018	0.26	4/30/2018	0.00	5/30/2018	0.00				
3/31/2018	0.00			5/31/2018					

5705 3DA9



## Progress Meeting No. 9 Sign-In Goose Creek Inn Sewer Extension Project City of Franklin, Tennessee Contract No. 2017-0198

Monday, June 11, 2018 2:30 pm

2000	6	200		Sand S	722	1 C C		8	8		
Email Address	Patricia.mcneese@franklintn.gov	<u>jerry.zemlo@franklintn.gov</u>	michelle.hatcher@franklintn.gov	ben.conner@franklintn.gov	dustin.harper@franklintn.gov	brian.goodwin@franklintn.gov	ben.mcneil@franklintn.gov	d.clark@civilconstructors.com	a.charriere@civilconstructors.com	tom.lamb@ct-eng.net	
Contact Phone No.	615.550.6674	615.794.4554	615.794.4554	615.794.4554	615.794.4554	615.794.4554	615.794.4554	615.236.9018	615.236.9019	615.567.3306	
Company	City of Franklin WMD	City of Franklin WMD	City of Franklin WMD	City of Franklin WMD	City of Franklin WMD	City of Franklin WMD	City of Franklin WMD	Civil Constructors	Civil Constructors	C&T	
Name	Patricia McNeese	Jerry Zemlo	Michelle Hatcher	Ben Conner	Dustin Harper	Brian Goodwin	Ben McNeil	Dalton Clark	Adam Charriere	Tom Lamb	