
Evaluation and Repair of Large Diameter Interceptors



BOMA Work Session
September 26, 2017
Michelle Hatcher, PE, Director WMD
Mark Hilty, Assistant City Administrator

Pinkerton Park — 2014





Pinkerton Park — 2014







Chestnut Bend - 2017








Chestnut Bend - 2017





Ongoing Repairs

- Contractor has been performing cleanup last week behind Chestnut Bend and prepared for shut down during the Pilgrimage Festival.
- Anticipate starting bypass pumping again today and contractor to continue replacement of 63' of line adjacent to the river.
- We anticipate it should be around 1.5 to 2 weeks for the pipe installation, and then they'll backfill that area and continue to work to regrade the remaining sections of the site.
- During bypass pumping operations, staff will clean the pipe under the river with a jet truck and perform additional inspections.



Ongoing Repairs

- Pavement Repair:
 - Staff met with Williamson County Parks Department (WCPD) to coordinate greenway repair.
 - Once pumps and temporary forcemain are removed the Streets Department will coordinate with WCPD to complete the paving before this winter.
- Landscaping:
 - WMD staff are working with the City's landscape architect and arborist to create a plan that we will send to Chestnut Bend leadership review before we begin planting. A site visit is scheduled this week to start development of this plan.
- Reclaimed water will be turned back on next week for south customers.



Inspection Schedule

- Last week, inspection occurred from the repair site to the WTP.
- Multiple lines need significant cleaning from blockages caused by debris.
- Bypass pumping will resume today.
- Cleaning of the line under the river scheduled for Friday and then immediate reinspection to determine status.



Repair and Inspection Summary to Date

- Replaced 1,325 linear feet (LF) of 54" diameter interceptor with DIP
 - Currently working on replacement of 63 LF of 54" diameter interceptor
- Rehabilitated 315 LF of 54" diameter interceptor using cured in-place pipe lining
- Construction cost to date approximately \$4.15M
- Inspected 46,300 LF of large diameter interceptors
 - Approximately 4,700 LF remain (Hillsboro Rd and WTP south to Mack Hatcher)



Discussion



Overall Repair Map

