

CONSTRUCTION CHANGE AUTHORIZATION (WORK ORDER)

TO: Ms. Patricia McNeese, P.E.
Project Manager
City of Franklin WMD
124 Lumber Drive
Franklin, TN 37064
(615) 550-6674

FROM: C&T Engineering and
Inspection
203 Third Ave South
Franklin, TN 37064
(615) 567-3306

DATE: May 3, 2018

PROJECT: City of Franklin, Tennessee
Goose Creek Inn Sewer Extension

WORK ORDER NUMBER: 002

CDM SMITH PROJ. NO.: 2017-0276

SUBJECT: Goose Creek Inn
Time Extension

CITY PROJECT NO.: 2017-0198

REFERENCE: April 17, 2018 RFI-2 Civil Request

DESCRIPTION:

At the April 17th 2018 Goose Creek Inn Sewer Extension Progress Meeting, Dalton Clark Project Manager with Civil Constructors; submitted RFI-2 requesting a formal time extension to the project. See the project files for a signed copy of RFI-2.

The purpose of this work order is to grant twenty-one additional calendar days to the Goose Creek Sewer Extension project. The calendar day extension was calculated as follows:

- 12-Calendar day extension for the Grading Permit Approval
- 9-Calendar day extension for inclement weather delays from 2/5/18 – 4/20/18
- The Substantial Completion date has been extended to May 27th, 2018

No monetary change to the contract is required for this Work Order.

ATTACHMENTS: March 5, 2018 Civil Constructor's Proposal (attached)

C&T Engineering and Inspection:

By:



Date: May 3, 2018

CONTRACTOR:

By:



Date: May 3, 2018

Request for Information (RFI)

Project Name: City of Franklin Water Management Department Goose Creek Inn Sewer Extension Project		
Owner's Project No.: 2017-0198	C&T Engineering Project Number: 2017-0276	
Contractor: Civil Constructors, LLC P.O. Box 685 Franklin, TN 37065	RFI No.: 002	
	Date: 4/17/2018	
Subject: Time Extension Request		
Spec Section: Local Climatology Data		Detail: Email

QUESTION:

Please see attached supporting and backup documentation.

Please Respond by This Date: 5/1/2018

Submitted by Contractor: Dalton Clark, Civil Constructors, LLC

Date: 4/17/18

Received by (C&T Engineering and Inspection): Tom Lamb

Date: 4/14/2017

RESPONSE:

The City completed review of your time extension request dated 4/17/2018 requesting twenty-six calendar days be added to the contract. After reviewing the data submitted with RFI #2 the City rejects the request for an additional twenty-six calendar day extension. The City will grant the following calendar day time extension which shall be:

- 12 Calendar day extension for the Grading Permit Approval
- 9 Calendar day extension for inclement weather from 2/5/18 - 4/20/18

The City will grant a twenty-one-calendar day time extension to the contract revising the Substantial Completion date from May 5th, 2018 to May 27th, 2018.

By: Patricia McNeese, Representing the City of Franklin

Date: 5/9/18

Signature: *Patricia McNeese*

Distribution: Contractor, Owner, File, Field, RFI Notebook

P.O. Box 685
Franklin, Tennessee 37065



Telephone (615) 236-9000
Fax (615) 236-9001

April 17, 2018

Patricia McNeese, P.E., Utilities Project Manager
City of Franklin, Water Management Department
124 Lumber Drive
Franklin, TN 37064

Re: COF Contract No. 2017-0198
Goose Creek Inn Sewer Extension
Time Extension Request

Dear Patricia:


We are sending this letter to request a time extension on the Goose Creek Inn Sewer Extension project, City of Franklin ("COF") Contract No. 2017-0198. After reviewing our schedule and the other contributing factors that have caused delays, Civil Constructors, LLC ("Civil") requests an additional twenty-six calendar days be added to the contract duration, extending the substantial completion date from May 5, 2018 to May 31, 2018.

Greg Wallace, who was still with Civil at the time, sent the plans to the COF and requested the form for the grading permit on February 14, 2018, however the City did not respond to the initial email until February 21, 2018 and the City Stormwater Management Grading Permit was not issued until March 2, 2018, preventing us from beginning work prior to that date. The email chain which started on February 14, 2018 is attached. Based on the prior information, we believe an additional sixteen calendar days should be added to the contract completion date.

Another consideration for time extension is the weather impact on this project since our work in crossing Five Mile Creek is directly dependent upon dry weather. Any rainfall event over 0.5-1.0" has the possibility of delaying work for up to three days. To date, we have had a total of ten days we were unable to work because of the creek being too high. Please see the following page for the climatology data for Franklin, TN. The days Civil were unable to work due to rainfall or the creek being up too much are highlighted in yellow. Based on this information, we believe an additional ten days should be added to the contract completion date, totaling nineteen days.

Please review this time extension request and consider granting Civil an additional twenty-six days to complete the Goose Creek Inn Sewer Extension project, COF Contract No. 2017-0198.

Thanks,


Dalton Clark
Project Manager

Franklin, TN Climatology			
Date	Rainfall (")	Date	Rainfall (")
3/1/2018	0.39	4/1/2018	0.08
3/2/2018	0.00	4/2/2018	0.00
3/3/2018	0.00	4/3/2018	1.05
3/4/2018	0.00	4/4/2018	0.00
3/5/2018	0.12	4/5/2018	0.00
3/6/2018	0.02	4/6/2018	0.15
3/7/2018	0.00	4/7/2018	0.00
3/8/2018	0.02	4/8/2018	0.00
3/9/2018	0.00	4/9/2018	0.00
3/10/2018	0.03	4/10/2018	0.00
3/11/2018	0.75	4/11/2018	0.00
3/12/2018	0.11	4/12/2018	0.00
3/13/2018	0.00	4/13/2018	0.00
3/14/2018	0.00	4/14/2018	1.07
3/15/2018	0.00	4/15/2018	0.56
3/16/2018	0.00	4/16/2018	0.01
3/17/2018	0.13	4/17/2018	
3/18/2018	0.01	4/18/2018	
3/19/2018	0.03	4/19/2018	
3/20/2018	0.10		
3/21/2018	0.00		
3/22/2018	0.00		
3/23/2018	0.07		
3/24/2018	0.91		
3/25/2018	0.00		
3/26/2018	0.00		
3/27/2018	0.00		
3/28/2018	1.55		
3/29/2018	0.59		
3/30/2018	0.00		
3/31/2018	0.00		

Dalton Clark

From: Adam Charriere
Sent: Tuesday, April 17, 2018 3:43 PM
To: Dalton Clark
Subject: FW: Goose Creek Inn Sewer Extension
Attachments: image001.jpg; ATT00001.htm; image001.jpg; ATT00002.htm; SWG Permit Form.pdf; ATT00003.htm

From: Greg Wallace
Sent: Wednesday, February 21, 2018 10:53 AM
To: Adam Charriere <a.charriere@civilconstructors.com>
Subject: Fwd: Goose Creek Inn Sewer Extension

Greg Wallace
Civil Constructors, LLC
Cell: 615-981-1229
g.wallace@civilconstructors.com

Begin forwarded message:

From: Amanda Ray <amanda.ray@franklintn.gov>
Date: February 21, 2018 at 10:47:50 AM CST
To: Greg Wallace <g.wallace@civilconstructors.com>
Subject: RE: Goose Creek Inn Sewer Extension

Hey Greg,

I am so sorry for the delayed response. I've been in and out of the office with myself and the kiddo being sick. I am sending you the form, please fill it out, fees are waived. Once you send it back I will forward to whomever wil sign on behalf of the City (still trying to figure that one out). Thanks!

Amanda Ray
Engineering Dept – City of Franklin, TN
615-791-3218
[City of Franklin, TN : Engineering](#)

CITY HALL IS CLOSED ON THE FOLLOWING DAYS:

3/30/18: Good Friday, 5/28/18: Memorial Day, 7/4/18: Independence Day.

9/3/18 – Labor Day, 11/22/18 – 11/23/18 – Thanksgiving,

12/24/18 – 12/25/18 – Christmas

The information included in this email is not to be used for design or engineering purposes. An individual or organization must provide calculations and construction plans to the City and verify all information that is shared in this communication prior to construction. The City is not responsible for any errors or omissions contained herein.

This message has been prepared on resources owned by the City of Franklin, Tennessee. It is subject to the City's Policy for the Use of Computers, Internet and Email. Messages that are received or created by any City staff member may be a public record subject to Tennessee Open Records Act, T.C.A. §10-7-503, et seq., and the rules of the Open Records Commission. DO NOT COPY OR FORWARD TO UNAUTHORIZED PERSONS. This message may contain confidential information and is intended only for the use of the specific individual(s) to which it is addressed. If you are not an intended recipient of this message, you are hereby notified that any unauthorized use, dissemination or copying of this email or any information it contains is strictly prohibited. If you have received this message in error, please delete it and immediately notify the sender by reply email.

From: Greg Wallace [<mailto:g.wallace@civilconstructors.com>]

Sent: Wednesday, February 14, 2018 2:54 PM

To: Amanda Ray <amanda.ray@franklintn.gov>

Cc: Lance Fittro <lance.fittro@franklintn.gov>; Ellen Moore <ellen.moore@franklintn.gov>

Subject: RE: Goose Creek Inn Sewer Extension

ATTENTION COF staff: *This email originated from outside the City of Franklin. Please use discretion when clicking on attachments & links from unknown senders or suspicious emails.*

The attached on the city plans. Let me know if you need anything different.
Thanks.

Gregory M. Wallace | Project Manager

Civil Constructors, LLC

425 Downs Boulevard

Franklin, TN 37064

Email: g.wallace@civilconstructors.com

Tel: 615.236.9031 | Fax: 615.236.9001 | Cell: 615.981.1229