

CHANGE ORDER NO.: 1

Owner: **City of Franklin, TN** Date Issued: **7/15/2019**
 Engineer: **David Hodnett**
 Contractor: **Tennessee Valley Paving, Inc.**
 Project Name: **Jim Warren City Park Tennis Court Reconstruction**
 Owners Contract No.: **COF 2018-0252**
 Effective Date of Change Order: **7/15/2019**

The Contract is modified as follows upon execution of this Change Order:

Description:




Add Items:

- 202(03) Demolition of Large Pavilion**
- 203(05) Undercutting**
- 303(02) Stone Backfill for Undercut area**
- 707(02) Add five (5)- 3-inch post instead of 2 ½ inch line post for stability**
- 707(02) Rock drill for post through undercut stone**
- 740(02) Geotextile fabric Type 1**
- 740(02) Geogrid (TX160 type)**

Attachments:

Change Order No. 1 Worksheet

Change in Contract Price	Change in Contract Times [State Contract Times as number of days]
Original Contract Price: \$ <u>779,321.00</u>	Original Contract Times: 120 days Substantial Completion: <u>August 20,2019</u> Ready for final payment: <u>September 19,2019</u>
[Increase] [Decrease] from previously approved Change Orders No. 1 to No. 1 \$ <u>0</u>	[Increase] [Decrease] from previously approved Change Orders No.1 to No. 1: 0 days Substantial Completion: <u>August 20,2019</u> Ready for final payment: <u>September 19,2019</u>
Contract Price prior to this Change Order: \$ <u>779,321.00</u>	Contract Times prior to this Change Order: 120 days Substantial Completion: <u>August 20,2019</u> Ready for final payment: <u>September 19, 2019</u>
[Increase] [Decrease] this Change Order: \$ <u>221,095.20</u>	[Increase] [Decrease] this Change Order: 19 days Substantial Completion: <u>September 8, 2019</u> Ready for final payment: <u>October 8, 2019</u>
Contract Price incorporating this Change Order: \$ <u>1,000,416.20</u>	Contract Times with all approved Change Orders: 139 days Substantial Completion: <u>September 8, 2019</u> Ready for final payment: <u>October 8, 2019</u>

Contractor (Authorized Signature)	Recommended by Department Director
By: <u></u>	By: <u></u>
Title: <u></u>	Title: <u>7-25-19 Director of Eng</u>
Date: <u>7-25-2019</u>	Date: <u>7-25-19</u>

Recommended by City Project Manager

Authorized by Owner

By: James H. Hinton P.E.
Title: Project Manager
Date: 7/25/19

By: _____
Title: Mayor, City of Franklin, TN
Date: _____

COF 2018-0252 Change Order No. 1 Worksheet

	Quantity	Unit	Unit Price	Amount	Days
Add Items:					
202(03) Demolition of Large Pavilion	1	L.S.	\$5,500.00	\$5,500.00	2
203(05) Undercutting	1283.45	Cu. Yd.	\$12.00	\$15,401.40	15
303(02) Stone Backfill for Undercut area	4627.06	Ton	\$30.00	\$138,811.80	
707(02) Add five (5)- 3-inch post instead of 2 ½ inch line post for stability	1	L.S.	\$1,068.00	\$1,068.00	1
707(02) Rock drill for post through undercut stone	1	L.S.	\$8,514.00	\$8,514.00	1
740(02) Geotextile fabric Type 1	4800	Sq. Yd.	\$10.00	\$48,000.00	
740(02) Geogrid (TX160 type)	1	L.S.	\$3,800.00	\$3,800.00	
			Total:	\$221,095.20	19