



March 7, 2018

Mrs. Michelle Hatcher – Director
Franklin Water Management Department
124 Lumber Drive
Franklin, Tennessee 37064

Re: Franklin Water Treatment Plant Modifications
COF Contract Number: 2015-0062
Change Order No. 003

Dear Michelle,

Please find the attached information pertaining to Change Order No. 003 for the Water Treatment Plant project contracted to Judy Construction. This Change includes:

- 1) An Increase in the Contract Time to Substantial Completion of forty-eight (48) days associated with Changes on the project that we recognize have delayed the critical path and therefore recommend an increase of time.
- 2) A change in the Contract Time between Substantial Completion and Final Completion from thirty (30) days to sixty (60) days. This extension is to allow satisfactory time for the Contractor to complete the additional improvements across the facility which are being funded from the project's contingency and allowance funds which are not required for Substantial Completion. Examples of work to be completed during this period include the installation of two (2) new flow control valves within the existing pipe gallery, added paving work to provide uniform surfacing across the site, exterior repair and painting of the existing buildings on site, and light fixture upgrades within the existing plant. During this period, only the valve installation will require a short interruption of plant operations.

As you are aware, the project remains on track in regards to the goal of achieving water production this month. Suez (formerly GE) has commenced their 5-day performance testing period, and we expect the Contractor's 30-day Phase I start-up required to meet Substantial Completion will commence next week. Additionally, we anticipate TDEC's approval to allow water to enter the distribution system in the coming days.

Please review the information as your earliest convenience and do not hesitate to contact us should you have any questions.

Sincerely,

SMITH SECKMAN REID, INC.

A handwritten signature in blue ink, appearing to read "A Johnson", is written over the typed name.

Andrew Johnson, P.E.

cc: Brian Goodwin, Patricia McNeese - FWMD
JAG, KDM – SSR
File (7)

Date Issued:	03/06/2018	Effective Date:	
Project:	WTP Modifications	Contract No.:	2015-0062
Owner:	City of Franklin	Owner's Project No.:	2015-0062
Engineer:	Smith Seckman Reid, Inc.	SSR Project No.:	12-41-013.0
Contractor:	Judy Construction Co.	Government Project No.:	N/A

The contractor is hereby authorized and directed to make the changes described below, and agrees to furnish all labor, materials, and equipment to accomplish the changes in accordance with the applicable portions of the Contract Documents for this project.

Description of Change (Including Location and Reasons Therefore)

This change order adds 48 days to the Construction Timeline to Substantial Completion for additional work performed by the contractor. These days are related to additional work performed by the contractor which have caused deferred the critical path of the project to the Substantial Completion Date. As with prior changes in contract time under this project, it had been mutually agreed to that the time element of Project Changes (documented by CCF form) funded with construction contingency or allowance dollars in the contract, would be grouped for the time request.

The CCFs associated with this time increase are CCF 33, CCF 41, CCF 46, CCF 48, CCF 49, CCF 51, CCF 52, CCF 56 and CCF 58. Each form is attached herein.

This change also increases the time between Substantial Completion and Final Completion from 30 days to 60 days. This is requested due to the contingency and allowance work being performed at the facility under CCFs which are not on the critical path to plant operation.

In executing this change order, it is mutually agreed that the amounts provided for herein will be accepted by the contractor as full compensation for all known costs associated in the work, including all direct and indirect costs, and any and all known costs associated with delays or additional time, if any, which may be required as a result of said changes.

	AMOUNT		CONTRACT TIME
Original Contract Price	\$14,018,000.00	Substantial Completion Date Prior to Change Order	3/22/2018
Contract Price Prior to Change Order	\$13,824,362.47	Final Payment Date Prior To Change Order	4/21/2018
Net Amount This Change Order	0	Net Time This Change Order	48 days¹
Revised Contract Price	\$13,824,362.47	Revised Substantial Completion Date	5/9/2018
		Revised Final Payment Date (60 days)	7/9/2018

1: Change also increases time between Substantial Completion and Final Completion from 30 to 60 days


Recommended By:


Engineer

03/06/2018

Date

Accepted By:


Contractor

3/7/2018

Date

Approved By:

Owner

Date

Franklin WTP

Contractor Time Extension Request - CO 003

CCF	Description	Reason	Contractor Days		Engineer Recommendation	Status
			Requested			
001	Select Calgon GAC	Credit	0		0	
002	Select Sludge Collection Alternate	Credit	0		0	
003	Delete 360Water	Credit	0		0	
004	<i>Revised Electrical Site Plan</i>	<i>Unforeseen Condition</i>	14		10	<i>Approved CO 002</i>
005	Credit for Unused Portion of MTEMC Allowance	Credit	0		0	
006	AT&T Relocation Work	Unforeseen Condition	0		0	
007	<i>Comcast / Utility Relocation Work</i>	<i>Other</i>	56		56	<i>Approved CO 001</i>
008	RWPS Electrical Connection Clarification	Other	0		0	
009	High Service Pump MCC Relocation	Other	0		0	
010	Additional Tree Removal	Owner Directed	0		0	
011	<i>21" Drain Line and Manhole Improvements</i>	<i>Unforeseen Condition</i>	28		28	<i>Approved CO 002</i>
012	Duct Relocation in GAC Room	Other	0		0	
013	Lighting Revision at GAC Room	Other	2		0	
014	Door Location/Type Revision at Electrical Room	Unforeseen Condition	1		0	
015	<i>Additional 16" Finished Water Line</i>	<i>Unforeseen Condition</i>	7		7	<i>Approved CO 002</i>
016	<i>Relocation of Existing Electrical @ Tank Pad</i>	<i>Unforeseen Condition</i>	7		7	<i>Approved CO 002</i>
017	Modification to Top Slab / Hatch at RWPS	Unforeseen Condition	7		0	
018	Linestop and Valve Work	Unforeseen Condition	7		0	
019	Change Door Height at Electrical/Chemical Rms	Unforeseen Condition	1		0	
020	Wiring Changes 01	Unforeseen Condition	0		0	
021	Programming for Control Valves at GAC	Other	0		0	
022	Grout at Backwash Trench Pit	Unforeseen Condition	3		0	
023	Electrical Changes to Panel HA	Other	0		0	
024	<i>HVAC at Peroxide Building</i>	<i>Other</i>	7		4	<i>Approved CO 002</i>
025	Waste Piping Relocation	Unforeseen Condition	0		0	
026	Change Air Piping from SST to HDPE	Credit	0		0	
027	Additional Programming for Fire Protection Alarm	Owner Directed	2		0	
028	GE Membrane Assembly	Owner Directed	0		0	
029	<i>Structural Changes at Treatment Bldg.</i>	<i>Other</i>	21		14	<i>Approved CO 002</i>
030	<i>Replace Sludge Collection Piping</i>	<i>Owner Directed</i>	10		7	<i>Approved CO 002</i>
031	Occupancy Sensor at Membrane Building	Owner Directed	2		0	
032	Additional Fire Alarm Equipment	Owner Directed	7		0	
033	New Bulk Alum Tanks (2) and associated Work	Owner Directed	14		10	Pending CO 003
034	Settling Basin Effluent Piping Modifications	Unforeseen Condition				Not Required
035	<i>Neutral for Secondary Feed</i>	<i>Unforeseen Condition</i>	1		1	<i>Approved CO 002</i>
036	<i>Exterior Metal Framing Adjustment</i>	<i>Unforeseen Condition</i>	21		14	<i>Approved CO 002</i>
037	CIP Pump Starters	Other	0		0	
038	Guardrail Replacement at Basins	Owner Directed	14		0	
039	Replace Passage Hardware Set with Lockable Panic Bar Set between SP 102 and 103.	Owner Directed	2		0	
040	Additional paving (complete plant site)	Owner Directed	0		0	
041	Additional Pipe Removal at Existing Filter Pipe Gallery	Owner Directed	1		1	Pending CO 003
042	Unit Heater Relocation	Unforeseen Condition	0		0	
043	Add (1) Type HB1 light fixture in the Main Room of the IV	Owner Directed	0		0	
044	Add check valves to sanitary drains at Main Bldg.	Other	0		0	
045	Architectural improvements at existing buildings	Owner Directed	0		0	
046	Remove and dispose of existing filter media	Owner Directed	7		7	Pending CO 003
047	Add hydrogen peroxide sensor	Owner Directed	0		0	
048	HSP motor heater conduit/wire/thermistors	Other	2		2	Pending CO 003
049	Installation/programming of combined GAC turbidimeter.	Other	2		2	Pending CO 003
050	Automatic control valves on feedwell supply line	Owner Directed	0		0	
051	Feedwell concrete repairs @ existing facility	Owner Directed	3		3	Pending CO 003
052	Pipe gallery demo work @ existing facility	Owner Directed	7		7	Pending CO 003
053	Replace existing day tank scale controllers (3 Pricing Options Received)	Owner Directed	0		0	
054	Coating steel floor plates in membrane room.	Other	0		0	
055	Replace lights in existing filter pipe gallery	Owner Directed	0		0	
056	Remove and dispose of backwash troughs and surface wash systems @ existing filters	Owner Directed	2		2	Pending CO 003
057	Add Sidewalk	Owner Directed	0		0	
058	Peroxide area modifications	Other	14		14	Pending CO 003
SUMMATION Change Order No. 3			52		48	

SMITH SECKMAN REID, INC.
 2995 Sidco Drive
 Nashville, TN
 PHONE: (615) 383-1113 | FAX: (615) 386-8469



CCF# **033**
 Date Issued: **4/11/17**

CHANGE CONTROL FORM (CCF)

Owner Contract No.	2015-0062
Project Name:	Franklin Water Treatment Plant Modifications
Engineer:	Smith Seckman Reid, Inc.
Contractor:	Judy Construction Company

DESCRIPTION OF CHANGE

Replace the existing Alum Tanks adjacent to the Chemical Building. Add chemical tank sensors. Remove the alum chemical pump in the Chemical Building. Relocate the Alum Day Tank into the pump pit where the Chemical Pump is currently located.

(Attach Supporting Documentation)




Requested By:	OWNER
This Document is a:	REQUEST FOR PROPOSAL (RFP)
Drawing(s) Reference:	SK-1, SK-2, SK-3
Spec. Reference:	Spec 43 41 43

REQUEST FOR PROPOSAL / CHANGE REQUEST / CLAIM

We propose to perform the Work or make the Claim described above for the following change in Contract

Cost and Contract Times:

<input type="checkbox"/> No Change in Contract Amount is required.	<input checked="" type="checkbox"/> A Change in Contract Amount is required: Add	\$129,114.00
<input type="checkbox"/> No Change in Contract Time is required.	<input checked="" type="checkbox"/> A Change in Contract Time is required:	TBD days

Engineer:	 (Authorized Signature)	Contractor:	 (Authorized Signature)
Owner:	 (Authorized Signature)	<input checked="" type="checkbox"/> Recommends Acceptance	<input type="checkbox"/> Recommends Rejection

WORK CHANGE DIRECTIVE

You are directed to proceed to make the changes to the Work described in this Work Change Directive. Any change in Contract Price or Contract Time will be determined in accordance with the General Conditions.

Recommended by Engineer:	Date:
Authorized by Owner:	Date:
Accepted by Contractor:	Date:

FIELD ORDER

This Field Order issued in accordance with the General Conditions for minor changes in the Work without changes in the Contract Price or Contract Time. If you consider that a change in Contract Price or Contract Times is required, notify the Resident Project Representative immediately and before proceeding with the Work.

Recommended by RPR:	Date:
Directed by Engineer:	Date:
Accepted by Contractor:	Date:

SMITH SECKMAN REID, INC.
 2995 Sidco Drive
 Nashville, TN
 PHONE: (615) 383-1113 | FAX: (615) 386-8469



CCF# **041**
 Date Issued: **10/31/17**

CHANGE CONTROL FORM (CCF)

Owner Contract No.	2015-0062
Project Name:	Franklin Water Treatment Plant Modifications
Engineer:	Smith Seckman Reid, Inc.
Contractor:	Judy Construction Company

DESCRIPTION OF CHANGE

Additional pipe removal at existing filter building pipe gallery.

(Attach Supporting Documentation)

Requested By:	OWNER		
This Document is a:	CONTRACTOR CHANGE REQUEST (CCR)		
Drawing(s) Reference:	None	Spec. Reference:	None

REQUEST FOR PROPOSAL / CHANGE REQUEST / CLAIM

We propose to perform the Work or make the Claim described above for the following change in Contract

Cost and Contract Times:

- | | | |
|--|--|------------|
| <input type="checkbox"/> No Change in Contract Amount is required. | <input checked="" type="checkbox"/> A Change in Contract Amount is required: Add/Ded | \$2,130.00 |
| <input type="checkbox"/> No Change in Contract Time is required. | <input checked="" type="checkbox"/> A Change in Contract Time is required: | 1 days |

Engineer:	<u>Joseph Stiff</u> (Authorized Signature)	Contractor:	<u>John Whalen</u> (Authorized Signature)
Owner:	<u>Melissa Hatcher</u> (Authorized Signature)	<input checked="" type="checkbox"/> Recommends Acceptance	<input type="checkbox"/> Recommends Rejection

WORK CHANGE DIRECTIVE

You are directed to proceed to make the changes to the Work described in this Work Change Directive. Any change in Contract Price or Contract Time will be determined in accordance with the General Conditions.

Recommended by Engineer:	Date:
Authorized by Owner:	Date:
Accepted by Contractor:	Date:

FIELD ORDER

This Field Order issued in accordance with the General Conditions for minor changes in the Work without changes in the Contract Price or Contract Time. If you consider that a change in Contract Price or Contract Times is required, notify the Resident Project Representative immediately and before proceeding with the Work.

Recommended by RPR:	Date:
Directed by Engineer:	Date:
Accepted by Contractor:	Date:

SMITH SECKMAN REID, INC.
 2995 Sidco Drive
 Nashville, TN
 PHONE: (615) 383-1113 | FAX: (615) 386-8469



CCF# **046**
 Date Issued: **1/16/18**

CHANGE CONTROL FORM (CCF)

Owner Contract No.	2015-0062
Project Name:	Franklin Water Treatment Plant Modifications
Engineer:	Smith Seckman Reid, Inc.
Contractor:	Judy Construction Company

DESCRIPTION OF CHANGE

Total cost to remove existing Filter Media including LS proposal from Eagle Industrial Services (\$16,000.00) and Judy Construction OH&P to facilitate the work.

(Attach Supporting Documentation)

Requested By:	CONTRACTOR		
This Document is a:	CONTRACTOR CHANGE REQUEST (CCR)		
Drawing(s) Reference:	N/A	Spec. Reference:	N/A

REQUEST FOR PROPOSAL / CHANGE REQUEST / CLAIM

We propose to perform the Work or make the Claim described above for the following change in Contract Cost and Contract Times:

- | | | |
|--|---|--------------------|
| <input type="checkbox"/> No Change in Contract Amount is required. | <input checked="" type="checkbox"/> A Change in Contract Amount is required: Add/Ded | \$18,584.00 |
| <input type="checkbox"/> No Change in Contract Time is required. | <input checked="" type="checkbox"/> A Change in Contract Time is required: | 7 days |

Engineer: <u>Joseph Luffo</u> <small>(Authorized Signature)</small>	Contractor: <u>J. Whalen</u> <small>(Authorized Signature)</small>
Owner: <u>Mullen Hatcher</u> <small>(Authorized Signature)</small>	<input checked="" type="checkbox"/> Recommends Acceptance <input type="checkbox"/> Recommends Rejection

WORK CHANGE DIRECTIVE

You are directed to proceed to make the changes to the Work described in this Work Change Directive. Any change in Contract Price or Contract Time will be determined in accordance with the General Conditions.

Recommended by Engineer:	Date:
Authorized by Owner:	Date:
Accepted by Contractor:	Date:

FIELD ORDER

This Field Order issued in accordance with the General Conditions for minor changes in the Work without changes in the Contract Price or Contract Time. If you consider that a change in Contract Price or Contract Times is required, notify the Resident Project Representative immediately and before proceeding with the Work.

Recommended by RPR:	Date:
Directed by Engineer:	Date:
Accepted by Contractor:	Date:

SMITH SECKMAN REID, INC.
 2995 Sidco Drive
 Nashville, TN
 PHONE: (615) 383-1113 | FAX: (615) 386-8469



CCF# **048**
 Date Issued: **1/26/18**

CHANGE CONTROL FORM (CCF)

Owner Contract No.	2015-0062
Project Name:	Franklin Water Treatment Plant Modifications
Engineer:	Smith Seckman Reid, Inc.
Contractor:	Judy Construction Company

DESCRIPTION OF CHANGE

Addition of electrical to include HS pump thermistors and motor heaters as requested

(Attach Supporting Documentation)

Requested By:	CONTRACTOR		
This Document is a:	CONTRACTOR CHANGE REQUEST (CCR)		
Drawing(s) Reference:	NONE	Spec. Reference:	NONE

REQUEST FOR PROPOSAL / CHANGE REQUEST / CLAIM

We propose to perform the Work or make the Claim described above for the following change in Contract Cost and Contract Times:

- | | | |
|--|--|-------------------|
| <input type="checkbox"/> No Change in Contract Amount is required. | <input checked="" type="checkbox"/> A Change in Contract Amount is required: Add/Ded | \$3,665.00 |
| <input type="checkbox"/> No Change in Contract Time is required. | <input checked="" type="checkbox"/> A Change in Contract Time is required: | 2 days |

Engineer:		Contractor:	
	(Authorized Signature)		(Authorized Signature)
Owner:		<input checked="" type="checkbox"/> Recommends Acceptance	
	(Authorized Signature)	<input type="checkbox"/> Recommends Rejection	

WORK CHANGE DIRECTIVE

You are directed to proceed to make the changes to the Work described in this Work Change Directive. Any change in Contract Price or Contract Time will be determined in accordance with the General Conditions.

Recommended by Engineer:	Date:
Authorized by Owner:	Date:
Accepted by Contractor:	Date:

FIELD ORDER

This Field Order issued in accordance with the General Conditions for minor changes in the Work without changes in the Contract Price or Contract Time. If you consider that a change in Contract Price or Contract Times is required, notify the Resident Project Representative immediately and before proceeding with the Work.

Recommended by RPR:	Date:
Directed by Engineer:	Date:
Accepted by Contractor:	Date:

SMITH SECKMAN REID, INC.
 2995 Sidco Drive
 Nashville, TN
 PHONE: (615) 383-1113 | FAX: (615) 386-8469



CCF# **049**
 Date Issued: **2/7/18**

CHANGE CONTROL FORM (CCF)

Owner Contract No.	2015-0062
Project Name:	Franklin Water Treatment Plant Modifications
Engineer:	Smith Seckman Reid, Inc.
Contractor:	Judy Construction Company

DESCRIPTION OF CHANGE

Additon of one turbidimeter; including installation, piping, programming, setup, testing

(Attach Supporting Documentation)

Requested By:	CONTRACTOR		
This Document is a:	CONTRACTOR CHANGE REQUEST (CCR)		
Drawing(s) Reference:	NONE	Spec. Reference:	NONE

REQUEST FOR PROPOSAL / CHANGE REQUEST / CLAIM

We propose to perform the Work or make the Claim described above for the following change in Contract
Cost and Contract Times:

- | | | |
|--|--|-------------------|
| <input type="checkbox"/> No Change in Contract Amount is required. | <input checked="" type="checkbox"/> A Change in Contract Amount is required: Add/Ded | \$2,718.00 |
| <input type="checkbox"/> No Change in Contract Time is required. | <input checked="" type="checkbox"/> A Change in Contract Time is required: | 2 Days |

Engineer:	<u>Joseph Luffo</u> (Authorized Signature)	Contractor:	<u>John W. Haden</u> (Authorized Signature)
Owner:	<u>Michael Hatcher</u> (Authorized Signature)	<input checked="" type="checkbox"/> Recommends Acceptance	<input type="checkbox"/> Recommends Rejection

WORK CHANGE DIRECTIVE

You are directed to proceed to make the changes to the Work described in this Work Change Directive. Any change in Contract Price or Contract Time will be determined in accordance with the General Conditions.

Recommended by Engineer:	Date:
Authorized by Owner:	Date:
Accepted by Contractor:	Date:

FIELD ORDER

This Field Order issued in accordance with the General Conditions for minor changes in the Work without changes in the Contract Price or Contract Time. If you consider that a change in Contract Price or Contract Times is required, notify the Resident Project Representative immediately and before proceeding with the Work.

Recommended by RPR:	Date:
Directed by Engineer:	Date:
Accepted by Contractor:	Date:

SMITH SECKMAN REID, INC.
 2995 Sidco Drive
 Nashville, TN
 PHONE: (615) 383-1113 | FAX: (615) 386-8469



CCF# **051**
 Date Issued: **1/8/18**

CHANGE CONTROL FORM (CCF)

Owner Contract No.	2015-0062
Project Name:	Franklin Water Treatment Plant Modifications
Engineer:	Smith Seckman Reid, Inc.
Contractor:	Judy Construction Company

DESCRIPTION OF CHANGE




Time and Materail Work Performed by Judy Construction to complete Concrete Repairs within the Existing Clearwell.
 (Attach Supporting Documentation)

Requested By:	CONTRACTOR		
This Document is a:	CONTRACTOR CHANGE REQUEST (CCR)		
Drawing(s) Reference:	N/A	Spec. Reference:	N/A

REQUEST FOR PROPOSAL / CHANGE REQUEST / CLAIM

We propose to perform the Work or make the Claim described above for the following change in Contract
Cost and Contract Times:

<input type="checkbox"/> No Change in Contract Amount is required.	<input checked="" type="checkbox"/> A Change in Contract Amount is required: Add/Ded	\$5,047.00
<input type="checkbox"/> No Change in Contract Time is required.	<input checked="" type="checkbox"/> A Change in Contract Time is required:	3 days

Engineer:	 (Authorized Signature)	Contractor:	 (Authorized Signature)
Owner:	 (Authorized Signature)	<input checked="" type="checkbox"/> Recommends Acceptance	<input type="checkbox"/> Recommends Rejection

WORK CHANGE DIRECTIVE

You are directed to proceed to make the changes to the Work described in this Work Change Directive. Any change in Contract Price or Contract Time will be determined in accordance with the General Conditions.

Recommended by Engineer:	Date:
Authorized by Owner:	Date:
Accepted by Contractor:	Date:

FIELD ORDER

This Field Order issued in accordance with the General Conditions for minor changes in the Work without changes in the Contract Price or Contract Time. If you consider that a change in Contract Price or Contract Times is required, notify the Resident Project Representative immediately and before proceeding with the Work.

Recommended by RPR:	Date:
Directed by Engineer:	Date:
Accepted by Contractor:	Date:

SMITH SECKMAN REID, INC.
 2995 Sidco Drive
 Nashville, TN
 PHONE: (615) 383-1113 | FAX: (615) 386-8469



CCF# **052**
 Date Issued: **1/8/18**

CHANGE CONTROL FORM (CCF)

Owner Contract No.	2015-0062
Project Name:	Franklin Water Treatment Plant Modifications
Engineer:	Smith Seckman Reid, Inc.
Contractor:	Judy Construction Company

DESCRIPTION OF CHANGE

Time and Materail Work Performed by Judy Construction to complete Pipe Gallery Demo within the Existing WTP Filter Building.

(Attach Supporting Documentation)

Requested By:	CONTRACTOR		
This Document is a:	CONTRACTOR CHANGE REQUEST (CCR)		
Drawing(s) Reference:	N/A	Spec. Reference:	N/A

REQUEST FOR PROPOSAL / CHANGE REQUEST / CLAIM

We propose to perform the Work or make the Claim described above for the following change in Contract Cost and Contract Times:

<input type="checkbox"/> No Change in Contract Amount is required.	<input checked="" type="checkbox"/> A Change in Contract Amount is required: Add/Ded	\$7,468.00
<input type="checkbox"/> No Change in Contract Time is required.	<input checked="" type="checkbox"/> A Change in Contract Time is required:	7 days

Engineer: <u><i>Joseph Giff</i></u> <small>(Authorized Signature)</small>	Contractor: <u><i>John Whalen</i></u> <small>(Authorized Signature)</small>
Owner: <u><i>Malen Harker</i></u> <small>(Authorized Signature)</small>	<input checked="" type="checkbox"/> Recommends Acceptance <input type="checkbox"/> Recommends Rejection

WORK CHANGE DIRECTIVE

You are directed to proceed to make the changes to the Work described in this Work Change Directive. Any change in Contract Price or Contract Time will be determined in accordance with the General Conditions.

Recommended by Engineer:	Date:
Authorized by Owner:	Date:
Accepted by Contractor:	Date:

FIELD ORDER

This Field Order issued in accordance with the General Conditions for minor changes in the Work without changes in the Contract Price or Contract Time. If you consider that a change in Contract Price or Contract Times is required, notify the Resident Project Representative immediately and before proceeding with the Work.

Recommended by RPR:	Date:
Directed by Engineer:	Date:
Accepted by Contractor:	Date:

SMITH SECKMAN REID, INC.
 2995 Sidco Drive
 Nashville, TN
 PHONE: (615) 383-1113 | FAX: (615) 386-8469



CCF# **056**
 Date Issued: **1/18/18**

CHANGE CONTROL FORM (CCF)

Owner Contract No.	2015-0062
Project Name:	Franklin Water Treatment Plant Modifications
Engineer:	Smith Seckman Reid, Inc.
Contractor:	Judy Construction Company

DESCRIPTION OF CHANGE

Remove and dispose of backwash troughs and surface wash systems at existing gravity filters. Completed on a time and material basis.

(Attach Supporting Documentation)




Requested By:	OWNER
This Document is a:	CONTRACTOR CHANGE REQUEST (CCR)
Drawing(s) Reference:	N/A
Spec. Reference:	N/A

REQUEST FOR PROPOSAL / CHANGE REQUEST / CLAIM

We propose to perform the Work or make the Claim described above for the following change in Contract

Cost and Contract Times:

- | | | |
|--|--|-------------------|
| <input type="checkbox"/> No Change in Contract Amount is required. | <input checked="" type="checkbox"/> A Change in Contract Amount is required: Add | \$4,153.00 |
| <input type="checkbox"/> No Change in Contract Time is required. | <input checked="" type="checkbox"/> A Change in Contract Time is required: | 2 days |

Engineer:		Contractor:	
	(Authorized Signature)		(Authorized Signature)
Owner:		<input checked="" type="checkbox"/> Recommends Acceptance	
	(Authorized Signature)	<input type="checkbox"/> Recommends Rejection	

WORK CHANGE DIRECTIVE

You are directed to proceed to make the changes to the Work described in this Work Change Directive. Any change in Contract Price or Contract Time will be determined in accordance with the General Conditions.

Recommended by Engineer:	Date:
Authorized by Owner:	Date:
Accepted by Contractor:	Date:

FIELD ORDER

This Field Order issued in accordance with the General Conditions for minor changes in the Work without changes in the Contract Price or Contract Time. If you consider that a change in Contract Price or Contract Times is required, notify the Resident Project Representative immediately and before proceeding with the Work.

Recommended by RPR:	Date:
Directed by Engineer:	Date:
Accepted by Contractor:	Date:

SMITH SECKMAN REID, INC.
 2995 Sidco Drive
 Nashville, TN
 PHONE: (615) 383-1113 | FAX: (615) 386-8469



CCF# **058**
 Date Issued: **3/6/18**

CHANGE CONTROL FORM (CCF)

Owner Contract No.	2015-0062
Project Name:	Franklin Water Treatment Plant Modifications
Engineer:	Smith Seckman Reid, Inc.
Contractor:	Judy Construction Company

DESCRIPTION OF CHANGE

The addition of two (outside & inside) eyewash shower fixtures at the peroxide building. Install includes valving and venting modifications required.

(Attach Supporting Documentation)



Requested By:	CONTRACTOR		
This Document is a:	CONTRACTOR CHANGE REQUEST (CCR)		
Drawing(s) Reference:	D1.1-09 (attached)	Spec. Reference:	Divison 22

REQUEST FOR PROPOSAL / CHANGE REQUEST / CLAIM

We propose to perform the Work or make the Claim described above for the following change in Contract

Cost and Contract Times:

- | | | |
|--|--|--------------------|
| <input type="checkbox"/> No Change in Contract Amount is required. | <input checked="" type="checkbox"/> A Change in Contract Amount is required: Add/Ded | \$24,564.00 |
| <input type="checkbox"/> No Change in Contract Time is required. | <input checked="" type="checkbox"/> A Change in Contract Time is required: | 14 days |

Engineer:		Contractor:	
	(Authorized Signature)		(Authorized Signature)
Owner:	_____	<input type="checkbox"/> Recommends Acceptance	
	(Authorized Signature)	<input type="checkbox"/> Recommends Rejection	

WORK CHANGE DIRECTIVE

You are directed to proceed to make the changes to the Work described in this Work Change Directive. Any change in Contract Price or Contract Time will be determined in accordance with the General Conditions.

Recommended by Engineer:	Date:
Authorized by Owner:	Date:
Accepted by Contractor:	Date:

FIELD ORDER

This Field Order issued in accordance with the General Conditions for minor changes in the Work without changes in the Contract Price or Contract Time. If you consider that a change in Contract Price or Contract Times is required, notify the Resident Project Representative immediately and before proceeding with the Work.

Recommended by RPR:	Date:
Directed by Engineer:	Date:
Accepted by Contractor:	Date: