

**Request for Construction Change
Change Order No. 1**

City of Franklin
Engineering Office
109 Third Avenue South
Franklin, TN 37064

Contract No.	2015-0070
Project	Goose Creek Sanitary Sewer Project from West I65 to East I65

Whereas, we **DYNAMIC CONSTRUCTION** entered into a contract with the CITY OF FRANKLIN, on November 8, 2016, for the construction by said Contractor of the above designated contract; and Whereas, certain items of construction encountered are not covered by the original contract, we desire to submit the following additional items of construction to be performed by the Contractor and paid by the City at the prices scheduled therefore below:

Reason for Change Order:

- Delays in fabricating bore head for the bore under I65 while waiting on work change directive approval from City
- Additional excavation and shoring from Manhole A-10 to Manhole A-11 due to 8.4 foot discrepancy between plan elevation and actual elevation of Manhole A-11
- Repair of unmarked water line that was damaged several times during construction in the area of the line
- Correcting existing 16" casing pipe under Ag Lane that was not installed on grade

Attachments (List documents supporting change):

- Letter dated June 20, 2017, from Roger King of Dynamic Construction (Attachment A)

CHANGE IN CONTRACT PRICE:
Original Contract Price
\$1,717,620.40
Net Increase (Decrease) from previous Change Orders No. 0 to ____:
Contract Price prior to this Change Order:
\$1,717,620.40
Net increase (decrease) of this Change Order:
\$0
Contract Price with all approved Change Orders:
<u>\$1,717,620.40</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times:
Substantial Completion: 8/6/17
Ready for final payment: 9/5/17
Net change from previous Change Orders No. 0 to _ to:
Substantial Completion: 8/6/17
Ready for final payment: 9/5/17
Contract Times prior to this Change Order:
Substantial Completion: 8/6/17
Ready for final payment: 9/5/17
Net increase (decrease) this Change Order:
Substantial Completion: 10/5/17
Ready for final payment: 11/4/17
Contract Times with all approved Change Orders:
Substantial Completion: 10/5/17
Ready for final payment: 11/4/17

Now, Therefore, We, **DYNAMIC CONSTRUCTION** Contractors, hereby agree to this Supplemental Agreement consisting of the above mentioned items and prices, and agree that this Supplemental Agreement is hereby made a part of the original contract and will be performed by this Contractor in accordance with specifications thereof, and that the original contract remain in full force and effect, except in so far as specifically modified by this supplemental Agreement.

RECOMMENDED FOR APPROVAL BY:

By: _____
ENGINEER

By: _____
CITY PROJECT MANAGER

By: _____
WATER MANAGEMENT DIRECTOR

Date: _____

Date: _____

Date: _____

ACCEPTED:


By: _____
CONTRACTOR (Authorized Signature)

Date: _____

APPROVED:

By: _____
OWNER (Authorized Signature)

Date: _____



June 20, 2017

Re: Sanitary Sewer from West I-65 to East I-65
Project No. 2015-0070

Gentlemen:

Dynamic Construction, LLC (DCL) requests a time extension of 60 calendar days to the referenced project because of the following.

1. DCL experienced delays in fabricating the 42-inch bore head waiting for the City of Franklin to approve the change order request.
2. DCL experienced delays because of extra depth excavation from Manhole A-10 to Manhole A-11. Plan depth of Manhole A-11 is 6.1 feet. Actual depth of Manhole A-11 is 14.5 feet. This has caused a considerable amount of additional excavation and shoring.
3. DCL experienced delays because of an unmarked water line. Although the water line was shown on the plan it was never marked. All other utilities were marked. We hit the unmarked line and the proximity of the water line to our proposed lines resulted in additional time for repair and avoidance of the existing line going forward.
4. DCL spent additional time performing the work involved with Work Change Directive No. 1.

We understand there might be a change order to rework water line in Long Lane. Should our price be accepted, this work will be performed in the 60-day time extension.

Thank you for your consideration of this request.

Sincerely,
Dynamic Construction, LLC

Roger A. King