

**Request for Construction
Change Order No. 3**

City of Franklin
Water Management
124 Lumber Drive
Franklin, TN 37064

Contract No. 2015-0062
Project Water Plant Modifications

Whereas, we **JUDY CONSTRUCTION COMPANY INC.** entered into a contract with the CITY OF FRANKLIN, on August 25, 2015, for the construction by said Contractor of the above designated contract; and Whereas, certain items of construction encountered are not covered by the original contract, we desire to submit the following additional items of construction to be performed by the Contractor and paid by the City at the prices scheduled therefore below:

Reason for Change Order:

- Change Control Form (CCF) 033: Replace the existing Alum Tanks adjacent to the Chemical Building; add chemical tank sensors; remove the alum chemical pump in the Chemical Building; relocate the alum day tank into the pump pit where the Chemical pump is currently located (10 days)
- CCF 041: Additional pipe removal at existing filter building pipe gallery (1 day)
- CCF 046: Remove existing filter media including LS proposal from Eagle Industrial Services and Judy Construction OH&P to facilitate the work (7 days)
- CCF 048: Addition of electrical to include HS pump thermistors and motor heaters as requested (2 days)
- CCF 049: Addition of one turbidimeter; including installation, piping, programming, setup, testing (2 days)
- CCF 051: Time and material performed by Judy Construction to complete concrete repairs within the existing clearwell (3 days)
- CCF 052: Time and material performed by Judy Construction to complete pipe gallery demo within the existing WTP filter building (7 days)
- CCF 056: Remove and dispose of backwash troughs and surface wash systems at existing gravity filters; completed on a time and material basis(2 days)
- CCF 058: The addition of two (outside & inside) eyewash shower fixtures at the peroxide building; install includes valving and venting modifications required (14 days)

Attachments (List documents supporting change):

- CCF 033:
- CCF 041:
- CCF 046:
- CCF 048:
- CCF 049:
- CCF 051:
- CCF 052:
- CCF 056:
- CCF 058:

CHANGE IN CONTRACT PRICE:
Original Contract Price
\$14,018,000.00
Net increase (Decrease) from previous Change Orders
No. 0 to 1:
-\$171,937.53
Contract Price prior to this Change Order:
\$13,846,062.47
Net increase (decrease) of this Change Order:
-\$21,700.00
Contract Price with all approved Change Orders:
<u>\$13,824,362.47</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times:
Substantial Completion:
10/25/17
Ready for final payment:
11/24/17
Net change from previous Change Orders No. 0 to 1:
Substantial Completion: 10/25/17
Ready for final payment: 11/24/17
Contract Times prior to this Change Order:
Substantial Completion: 3/22/18
Ready for final payment: 4/21/18
Net increase this Change Order: 48 days
Substantial Completion: 5/9/18
Ready for final payment: 7/9/18
Contract Times with all approved Change Orders:
Substantial Completion: 5/9/18
Ready for final payment: 7/9/18

Now, Therefore, We, **Judy Construction, Inc.** Contractors, hereby agree to this Supplemental Agreement consisting of the above mentioned items and prices, and agree that this Supplemental Agreement is hereby made a part of the original contract and will be performed by this Contractor in accordance with specifications thereof, and that the original contract remain in full force and effect, except in so far as specifically modified by this supplemental Agreement.

RECOMMENDED FOR APPROVAL BY:

BY: _____ ENGINEER	BY: _____ WATER MANAGEMENT DIRECTOR
DATE: _____	DATE: _____

BY: _____ PROJECT MANAGER
DATE: _____

ACCEPTED:

APPROVED:

<p>BY: _____ CONTRACTOR (AUTHORIZED SIGNATURE)</p> <p>DATE: _____</p>	<p>BY: _____ OWNER (AUTHORIZED SIGNATURE)</p> <p>DATE: _____</p>
---	--

