



## Legislation Details (With Text)

**File #:** 19-0037      **Version:** 1      **Name:**  
**Type:** Contract/Agreement      **Status:** Passed  
**File created:** 1/8/2019      **In control:** Board of Mayor & Aldermen  
**On agenda:** 2/12/2019      **Final action:** 2/12/2019  
**Title:** Consideration of the Final Reconciling Change Order to the Construction Contract (COF Contract No. 2014-0288) with Revere Control Systems, Inc. for the Water Distribution and Collection System SCADA Improvements Project for a Decrease in the Amount of \$116,828.98 and a Time Extension of 297 calendar days. (01/24/19 CIC 4-0)

**Sponsors:** Michelle Hatcher

**Indexes:**

**Code sections:**

**Attachments:** 1. 2018 11 02 Revere Change Order 2 SCADA Project (Signed), 2. 2018 10 31 Signed Work Order 20 Closeout Credits

Date	Ver.	Action By	Action	Result
2/12/2019	1	Board of Mayor & Aldermen	approved	Pass
1/24/2019	1	Capital Investment Committee	referred as a Consent Item	Pass

**DATE:** January 8, 2019

**TO:** Board of Mayor and Aldermen

**FROM:** Eric Stuckey, City Administrator  
Mark Hilty, Assistant City Administrator for Public Works  
Michelle Hatcher, Director of Water Management

**SUBJECT:**

Consideration of the Final Reconciling Change Order to the Construction Contract (COF Contract No. 2014-0288) with Revere Control Systems, Inc. for the Water Distribution and Collection System SCADA Improvements Project for a Decrease in the Amount of \$116,828.98 and a Time Extension of 297 calendar days. (01/24/19 CIC 4-0)

**Purpose**

The purpose of this memo is to provide information to the Franklin Board of Mayor and Aldermen (BOMA) concerning the Final Reconciling Change Order to the Construction Contract (COF Contract No. 2014-0288) with Revere Control Systems, Inc. for the Water Distribution and Collection System SCADA Improvements Project.

**Background**

The Water Distribution and Collection System SCADA Improvements Project was awarded by the BOMA to Revere Control Systems, Inc., on September 13, 2016. The Notice-to-Proceed was dated January 18, 2017,

with Substantial Completion within 260 days (October 5, 2017) and Final Completion within 350 days (January 3, 2018).

The proposed Final Reconciling Change Order details include the following:

1. Final reconciliation and balancing of all miscellaneous contract line items.
2. Summarize the task orders and balance the contingency line item.
3. Time extension for Substantial Completion of 175 days (March 29, 2018) and for Final Completion of 297 days (October 27, 2018.)

**Financial Impact**

The final change order represents a decrease of \$116,828.98 in the original contract amount of \$1,949,980.00 for a final contract amount of \$1,833,151.02.

**Recommendation**

Staff recommends approval of the Final Reconciling Change Order to the Construction Contract (COF Contract No. 2014-0288) with Revere Control Systems, Inc. for the Water Distribution and Collection System SCADA Improvements for a Decrease in the Amount of \$116,828.98 and a Time Extension of 297 calendar days.