



Legislation Details (With Text)

File #: 17-0217 **Version:** 1 **Name:**

Type: Contract/Agreement **Status:** Agenda Ready

File created: 3/8/2017 **In control:** Capital Investment Committee

On agenda: 3/30/2017 **Final action:** 3/30/2017

Title: Consideration of Amendment No. 3, for a Time Extension, to TDOT Agreement No. 120296 (COF Contract No. 2013-0022) for the Hunters Bend Elementary Safe Routes to School Project (PIN 118151.00)

Sponsors: Paul Holzen, Jonathan Marston, Engineering

Indexes:

Code sections:

Attachments: 1. COF 2013-0022 Amend 3_Hunters Bend SRTS - Law Approved

Date	Ver.	Action By	Action	Result
3/30/2017	1	Capital Investment Committee	approved	Pass

DATE: March 30, 2017

TO: Board of Mayor and Aldermen

FROM: Eric Stuckey, City Administrator
Paul Holzen, City Engineer/Director of Engineering
Jonathan Marston, Assistant Director of Engineering

SUBJECT:
Consideration of Amendment No. 3, for a Time Extension, to TDOT Agreement No. 120296 (COF Contract No. 2013-0022) for the Hunters Bend Elementary Safe Routes to School Project (PIN 118151.00)

Purpose

The purpose of this memo is to provide information to the Franklin Board of Mayor and Aldermen (BOMA) concerning Amendment No. 3, for a time extension, to the agreement (COF Contract No. 2013-0022; TDOT Agreement No. 120296) between the City of Franklin and the Tennessee Department of Transportation (TDOT) for the Hunters Bend Elementary Safe Routes to School (SRTS) Project (PIN 118151.00).

Background

The Hunters Bend Elementary SRTS project will construct improvements to two (2) pedestrian tunnels near Hunters Bend Elementary School. These improvements generally consist of: sidewalk repair, earthwork, retaining wall construction, lighting, emergency call box, and tunnels surround repairs.

The original Local Agency Project Agreement, which allows the City to manage this SRTS project, was approved by the BOMA on April 23, 2013. Due to various delays throughout this project's development, two (2)

amendments to this agreement, both for one (1) year time extensions, have been approved by the BOMA. The first amendment extended the project completion date to May 12, 2016. The second amendment extended the completion date to May 12, 2017.

On December 12, 2016, the City of Franklin received and opened construction bids for this project. Subsequently, at its February 14, 2017 meeting, the BOMA awarded the construction contract to Jarrett Builders, Inc. City staff is currently coordinating with the contractor to begin construction. The contract has a calendar day limit of 90 days. Even with this short a duration, the work cannot be complete by the May 12, 2017 deadline. Therefore, TDOT has agreed to an additional time extension for this project. TDOT typically grants time extensions in one (1) year increments, and that is the case with this project. Amendment No. 3 would extend the completion date for this project to May 12, 2018. Construction is expected to be complete in Summer 2017.

Financial Impact

Because Amendment No. 3 is for a time extension only, there is no additional financial impact.

Recommendation

Staff recommends approval of Amendment No. 3, for a time extension, to the agreement (COF Contract No. 2013-0022; TDOT Agreement No. 120296) between the City of Franklin and TDOT for the Hunters Bend Elementary SRTS project (PIN 118151.00).