



Legislation Details (With Text)

File #: 17-0699 **Version:** 1 **Name:**

Type: Contract/Agreement **Status:** Passed

File created: 7/31/2017 **In control:** Board of Mayor & Aldermen

On agenda: 8/8/2017 **Final action:** 8/8/2017

Title: Consideration of Amendment #4 to the Professional Services Agreement (COF Contract No. 2013-0001) with CDM Smith for the Franklin Wastewater Reclamation Facility in the amount of \$482,750.00 (07/27/17 CIC 3-0)

Sponsors: Mark Hilty, Michelle Hatcher, Patricia McNeese

Indexes:

Code sections:

Attachments: 1. Amendment 4 Additional Services, 2. 2013-0001 PSA Amendment 4 with attachment_CDM Smith WRF.Law Approved_1

Date	Ver.	Action By	Action	Result
8/8/2017	1	Board of Mayor & Aldermen	approved	Pass

DATE: July 27, 2017

TO: Board of Mayor and Aldermen

FROM: Eric Stuckey, City Administrator
Mark Hilty, Assistant City Administrator for Public Works
Michelle Hatcher, Water Management Director
Patricia McNeese, Utilities Project Manager

SUBJECT:
Consideration of Amendment #4 to the Professional Services Agreement (COF Contract No. 2013-0001) with CDM Smith for the Franklin Wastewater Reclamation Facility in the amount of \$482,750.00 (07/27/17 CIC 3-0)

Purpose

The purpose of this memo is to provide information to the Franklin Board of Mayor and Aldermen (BOMA) concerning Amendment #4 to the Professional Services Agreement (COF Contract No. 2013-0001) with CDM Smith for the Franklin Wastewater Reclamation Facility.

Background

This amendment request is based on several factors which include the following:

- Continued delays of the NPDES permit from TDEC has resulted in additional coordination and delays with the funding (SRF) and bidding process. This delay has resulted in additional expenditures required to continue managing and maintaining the project, including monthly coordination meetings, monthly reporting and tracking.
- As requested, the City evaluated an alternative thermal hydrolysis process. This evaluation included a

public meeting about the alternative process, coordination meetings with the vendor and the City of Franklin staff, conceptual design for the revised system, partial bid package preparation to receive a monetary quote from the vendor, and review of cost and non-cost factors. This effort also included working with TDEC and EPA, responses to public comments, inputs and requests in reference to the alternative system.

- Additionally, CDM has provided continuing support for the SRF loans and NPDES permitting. This has been an extensive and ongoing process. With respect to the SRF work, the loans will provide a significant savings to rate payers.

Financial Impact

The proposed amendment value is in the amount of \$482,750, which is incorporated in the Water Reclamation upgrade and expansion project.

Recommendation

Staff recommends approval of Amendment No. 4 to COF Contract No. 2013-0001 with CDM Smith in the amount of \$482,750.00.