



Legislation Text

File #: 18-0632, **Version:** 1

DATE: July 2, 2018

TO: Board of Mayor and Aldermen

FROM: Eric Stuckey, City Administrator
Mark Hilty, Assistant City Administrator for Public Works
Michelle Hatcher, Director of Water Management
Patricia McNeese, Utilities Engineer II

SUBJECT:

*Consideration of Amendment No. 1 to the Professional Services Agreement (COF Contract No. 2017-0276) with C&T Engineering and Inspection, LLC for the Goose Creek Inn Sanitary Sewer Extension Project in an Amount Not-to-Exceed \$33,810.00 (Deferred from 6/28/18 CIC)

Purpose

The purpose of this memorandum is to provide information to the Franklin Board of Mayor and Aldermen (BOMA) concerning the Amendment No. 1 to the Professional Services Agreement (COF Contract No. 2017-0276) with C&T Engineering and Inspection, LLC for the Goose Creek Inn Sanitary Sewer Extension Project in an Amount Not-to-Exceed \$33,810.00.

Background

The Goose Creek Inn Wastewater Treatment Plant (WWTP) is a small facility that provides wastewater treatment for the Goose Creek Inn, B&G Rentals, and Mapco Family Centers, Inc. The plant has been in operation since the 1960s and has since deteriorated, no longer capable of providing adequate treatment for discharge into Five Mile Creek. The Tennessee Department of Environment and Conservation (TDEC) performed a Compliance Evaluation Inspection (CEI) in September 2011 and in December 2015. These inspections led to a Commissioners Order and Assessment issued by the Tennessee Department of Environment and Conservation Commissioner on September 23, 2016, which required that an aggressive schedule be followed to decommission the WWTP and connect to the City's sanitary sewer system. The bid for the gravity sanitary sewer extension project to take the deteriorated and inadequate Goose Creek Inn Wastewater Treatment Plant out of service was awarded to Civil Constructors and work started in February 2018. The planned length of construction was 90 calendar days with work being completed in May 2018. There have been significant delays in the sewer crossing of Five Mile Creek which has subsequently caused major delays in the completion of the project and depleted the construction services contract. The City is currently charging liquidated damages to the contractor in the amount of \$500 per calendar day that the project is not complete. The liquidated damages will cover the additional cost for the construction services for the remainder of the contract.

Financial Impact

The cost for services as negotiated with C&T Engineering and Inspection is \$33,810.00. This cost will be covered by liquidated damages paid by the contractor as a result of the project going beyond its completion date.

Recommendation

Staff recommends approval of the Amendment No. 1 to the Professional Services Agreement (COF Contract No. 2017-0276) with C&T Engineering and Inspection, LLC for the Goose Creek Inn Sanitary Sewer Extension Project in an Amount Not-to-Exceed \$33,810.00.